



CITY OF CRYSTAL LAKE \$1,000 to \$20,000 CONTRACT AMENDMENT AND CHANGE ORDER APPROVAL

(02/01)

Please check the statement(s) describing the actions(s) to be taken, and then complete Sections

Instructions:

- This form is required for all contract amendments and change orders meeting the criteria listed in Section 1.
- For contract amendments and change orders where the total new contract amount is less than \$1,000, Department Head signature on either the original purchase order or on the final invoice indicating approval of the changed amount is required.
- Change orders to original contracts of \$20,000 or more require the prior approval of either the City Manager or City Council. In many cases, a contingency allowance is provided as part of City Council approved contracts. Any use of this contingency must be approved by the City Manager prior to authorizing the use of the contingency. If no contingency authorization exists, City Council approval is required.
- For amendments and changes utilizing City Council authorized contingencies, attach a copy of the authorization resolution.
- Once this form is approved, scan and attach to this form to the Purchase Order Requisition file in Springbrook.

SECTION 1: CONTRACT AMENDMENT AND CHANGE ORDER INFORMATION

- ☐ A. Change to existing Purchase Order where total new contract amount is from \$1,000 to \$10,000
- Once completed, route form to the Director of Finance/Procurement Officer
- ☐ B. Change to existing Purchase Order where total new contract amount is from \$10,000 to \$20,000
- Once completed, route form to the Director of Finance/Procurement Officer
- ☐ C. Utilization of City Council authorized contract contingency (must be approved prior to authorizing use of contingency)
- Once completed, route form to the Director of Finance/Procurement Officer

SECTION 2: EMPLOYEE INFORMATION

[Signature] Jeffrey Mawdsley 04/18/18
Employee Signature Employee Printed Name Date
Administrative Analyst Community Development 4033
Title Department Extension

SECTION 3: CHANGE SUMMARY

Project Name				Department			
2017 Resurfacing Program				Community Development - Engineering			
Check all that apply.							
☐ Contract Start Date	☒ Contract End Date	☒ Contract Amount	☐ Contract Scope	☐ Other			
Currently Recorded Dates/Costs				Requested Revisions to Dates/Costs			
Start Date mm/dd/yy	End Date mm/dd/yy	Contract Amount	P.O. Number	Start Date mm/dd/yy	End Date mm/dd/yy	Contract Amount Change	New Contract Amount
		\$1,524,477.54	13669		11/21/17	\$106,244.80	\$1,630,722.34

SECTION 4: JUSTIFICATION SUMMARY ☒ See attached

See Attached memo

SECTION 5: APPROVALS:

Required for all requests

Approval: [Signature] Magdal Wilgren 4/18/18
Department Director Signature Department Director Printed Name Date
Approval: [Signature] George Koczwar 4/19/18
Director of Finance Signature Director of Finance Printed Name Date

Required for Section 1 (B) and (C) requests

Approval: [Signature] Gary J. Mayerhofer 4/23/18
City Manager Signature City Manager Printed Name Date



City of Crystal Lake

Engineering Division

Memorandum

To: Gary Mayerhofer, City Manager
Copy to: George Koczwara, Finance Director
Michelle Rentzsch, Director of Community Development
From: Abby Wilgreen, City Engineer *[Signature]*
Date: April 18, 2018
Re: 2017 Annual Resurfacing Program

The 2017 annual resurfacing program experienced some unforeseen extras. The following provides a summary of these unexpected items:

- *Additional Asphalt Pavement:* Areas which require full removal of the existing asphalt to the stone base (due to the fact that the current asphalt thickness is not adequate) required additional asphalt pavement be placed to provide for the appropriate cross slope/crown. This is difficult to determine during the design stage of the program. To assist in remedying this in the future, the Engineering Division has requested that Public Works complete pavement cores on all the streets to be resurfaced during the design phase. A line item will also be added for Aggregate Base Course so that additional stone can be added to the base in extreme areas where slope/crown is deficient.
- *Drainage Problems on Marhill Court, Maple Street, Rosedale Avenue, South Street and Dolle Lane:* Additional asphalt pavement was necessary to fix some existing drainage problems on these streets.
- *Soft Stone Base:* The existing stone base, once exposed, on Esther Street, Elm Street, Lill Avenue, Short Street, Walkup Avenue, Williams Street Alley, Seybrooke Court and portion of Wyndmuir Drive was extremely soft. Additional asphalt needed to be placed on these short roadways to ensure a good product. The placement of additional asphalt is much more cost effective than having the contractor complete undercuts. Unfortunately this cannot be foreseen during the design phase unless soil borings and laboratory analysis were completed on all roadways which would be costly. Note soil borings are different than pavement cores to determine the existing pavement thickness.
- *Glen Street Alley:* The Glen Street Alley required significant unanticipated work as the base began to fail halfway through the paving process in certain places. Unfortunately, it continued to fail and Engineering and Public Works were concerned that certain areas would not remain passable during the winter months. In order to make the alley access reliable, Geske was asked to remobilize their patching crew to repair the damaged pavement areas. The work performed by Geske to complete the patching is considered out of scope with the contracted work, and per contract, must be completed

on a force account/time and material bases. IDOT's Standard Specifications for Road and Bridge Construction (Specifications) is part of the City's Resurfacing contract. Article 104.02(d)(3) of the Specifications identifies the patch work as Extra Work, work requiring a change in the type of construction. Extra Work would be paid per Article 109.04(b) Force Account Basis. This additional cost is \$22,162.85.

The following summarizes the costs:


- As-bid cost for the total improvement = \$1,524,477.54
- Final Total = \$1,630,722.34 (7% over as-bid)

Bid #1702-003	Item #	2017 Street Resurfacing Program	Item	Bid Qty	Unit	Unit Cost	Bid Total	Final Qty	Final Totals
1702-003-01-01		Preparation of Base	square yard	63,910.00		\$ 0.20	\$ 12,782.00	63,910.00	\$ 12,782.00
1702-003-01-02		Aggregate Base Repair	square yard	500.00		\$ 5.00	\$ 2,500.00	555.10	\$ 2,775.50
1702-003-01-03		Removal and Disposal Unsuitable Materials	cubic yard	100.00		\$ 15.00	\$ 1,500.00	240.00	\$ 3,600.00
1702-003-01-04		Porous Granular Embankment	cubic yard	100.00		\$ 20.00	\$ 2,000.00	383.07	\$ 7,661.40
1702-003-01-05		Bituminous Materials Prime Coat	gallon	10,464.00		\$ 0.01	\$ 104.64	7,872.00	\$ 78.72
1702-003-01-06		HMA Binder Course IL-90.0 N50	ton	9,187.00		\$ 54.20	\$ 497,935.40	9,333.82	\$ 505,893.04
1702-003-01-07		Poly Leveling Binder MIM N50	ton	1,809.00		\$ 80.00	\$ 144,720.00	2,050.74	\$ 164,059.20
1702-003-01-08		HMA Surface Course D N50	ton	9,142.00		\$ 59.40	\$ 543,034.80	10,178.78	\$ 604,619.53
1702-003-01-09		HMA Surface Removal Variable Depth	square yard	105,845.00		\$ 2.00	\$ 211,690.00	107,035.00	\$ 214,070.00
1702-003-01-09a		HMA Surface Removal Variable Depth (Remobilize on Terra Cotta Rd))	LS	-		\$ 1,200.00	\$ -	1.00	\$ 1,200.00
1702-003-01-10		HMA Surface Removal Butt Joint	square yard	100.00		\$ 8.00	\$ 800.00	-	\$ -
1702-003-01-11		Class D Patch Type I	square yard	100.00		\$ 33.00	\$ 3,300.00	-	\$ -
1702-003-01-12		Class D Patch Type IV	square yard	100.00		\$ 33.00	\$ 3,300.00	279.00	\$ 9,207.00
1702-003-01-13		Manhole Adjust	each	133.00		\$ 380.00	\$ 50,540.00	104.00	\$ 39,520.00
1702-003-01-14		Manhole Reconst	each	1.00		\$ 1,550.00	\$ 1,550.00	-	\$ -
1702-003-01-15		CB Adjust	each	1.00		\$ 400.00	\$ 400.00	-	\$ -
1702-003-01-16		CB Adjust Reconst	each	1.00		\$ 1,550.00	\$ 1,550.00	-	\$ -
1702-003-01-17		Inlet Adjust	each	1.00		\$ 400.00	\$ 400.00	1.00	\$ 400.00
1702-003-01-18		Inlet Reconst	each	1.00		\$ 1,550.00	\$ 1,550.00	-	\$ -
1702-003-01-19		Valve Box Adj	each	1.00		\$ 400.00	\$ 400.00	3.00	\$ 1,200.00
1702-003-01-20		Curb Rem & Replacement	linear foot	100.00		\$ 48.00	\$ 4,800.00	46.00	\$ 2,208.00
1702-003-01-21		Short Term Pavement Markings	linear foot	2,000.00		\$ 0.01	\$ 20.00	3,150.00	\$ 31.50
1702-003-01-22		Thermoplastic Pavement Markings - Letter and Symbols	square foot	561.00		\$ 4.11	\$ 2,305.71	536.80	\$ 2,206.25
1702-003-01-23		Thermoplastic Pavement Markings - Line 4 inch	linear foot	17,742.00		\$ 0.57	\$ 10,112.94	14,586.00	\$ 8,314.02
1702-003-01-24		Thermoplastic Pavement Markings - Line 6 inch	linear foot	2,998.00		\$ 0.77	\$ 2,308.46	3,837.00	\$ 2,954.49
1702-003-01-25		Thermoplastic Pavement Markings - Line 12 inch	linear foot	1,381.00		\$ 1.55	\$ 2,140.55	1,048.00	\$ 1,624.40
1702-003-01-26		Thermoplastic Pavement Markings - Line 24 inch	linear foot	542.00		\$ 4.12	\$ 2,233.04	887.00	\$ 3,654.44
1702-003-01-27		Traffic Control and Protection	lump sum	1.00		\$ 20,500.00	\$ 20,500.00	1.00	\$ 20,500.00
Force Account		Glen Alley Repair						1.00	\$ 22,162.85
Totals:							\$ 1,524,477.54		\$ 1,630,722.34

City Total	\$ 1,630,722.34
Bid	\$ 1,524,477.54
Over Bid	\$ 106,244.80
	107.0%

\$ 425,735.41 Payment #1
 \$ 260,330.05 Payment #2
 \$ 507,111.07 Payment #3
 \$ 206,688.90 Payment #4
 \$ 208,694.06 Geske Invoice 39789. Pay Estimate #5 Final
 \$ 22,162.85 Geske Invoice 39785 Force Account for Extra Work
\$ 1,630,722.34 Grand Total (Final)

Outstanding Invoices as of 4/18/2018



The City of Crystal Lake Illinois

RESOLUTION

BE IT RESOLVED BY THE MAYOR AND CITY COUNCIL OF THE CITY OF CRYSTAL LAKE that the City Manager be authorized to execute the contract with Geske and Sons, Inc., for the 2017 Street Resurfacing Program in the amount of \$1,524,477.54. The City Manager is additionally authorized to approve up to 10 percent in justifiable contract amendments from a contingency allowance.

DATED this 21st day of March, 2017.

CITY OF CRYSTAL LAKE, an Illinois
Municipal Corporation

BY: _____

Mayor

SEAL

ATTEST:

Nail Stanabek
City Clerk

EOH
Deputy City Clerk

PASSED: March 21, 2017

APPROVED: March 21, 2017



Agenda Item No: 20

City Council Agenda Supplement

Meeting Date:

March 21, 2017

Item:

2017 Street Resurfacing Program Bid Award

Staff Recommendation:

Motion to award the 2017 Street Resurfacing Program bid to the lowest responsive and responsible bidder, Geske and Sons, Inc., in the bid amount of \$1,524,477.54, and adopt a resolution authorizing the City Manager to execute a contract with Geske and Sons, Inc., allowing for a 10 percent contingency.

Staff Contact:

Abigail Wilgreen, City Engineer

Background:

On February 22, 2017, the City opened and publicly read the bids received for the 2017 Street Resurfacing Program. The City received five bids and the results are tabulated below.

<i>Firm</i>	<i>Amount of Bid</i>
Orange Crush, LLC ¹ Hillside, IL	\$1,476,277.79
Geske and Sons, Inc. ² Crystal Lake, IL	\$1,524,477.54
Plote Construction, Inc. Hoffman Estates, IL	\$1,609,836.74
Curran Contracting Company Crystal Lake, IL	\$1,699,809.99
Arrow Road Construction Mt. Prospect, IL	\$1,742,588.29

¹ Bid Withdrawn by Bidder

² Indicates Recommended Lowest Responsive and Responsible Bidder.

After the bid opening, Orange Crush withdrew their bid; therefore, Geske and Sons is the lowest responsive and responsible bidder. Geske and Sons has been the low bidder for past resurfacing programs and staff has been very pleased with their performance.

The attached table and map lists the streets in this year's program. Specifications were sent to various contractors and standard bid advertisement procedures were followed. This project is included in the Fiscal Year 2017-2018 budget.

Votes Required to Pass:

Simple majority vote



2017 Street Resurfacing Program

Bid Tabulation

Bid Number 1702-003

Bid Opening: February 22, 2017
11:00 AM

Item #	Item	Qty	Unit	Orange Crush LLC		Geske and Sons Inc.		Plote Construction, Inc.	
				Price	Total	Price	Total	Price	Total
1702-003--01-01	Preparation of Base	63910	square yard	\$ 0.40	\$ 25,564.00	\$ 0.20	\$ 12,782.00	\$ 0.01	\$ 639.10
1702-003--01-02	Aggregate Base Repair	500	square yard	\$ 0.10	\$ 50.00	\$ 5.00	\$ 2,500.00	\$ 0.01	\$ 5.00
1702-003--01-03	Removal and Disposal Unsuitable Materials	100	cubic yard	\$ 5.00	\$ 500.00	\$ 15.00	\$ 1,500.00	\$ 30.00	\$ 3,000.00
1702-003--01-04	Porous Granular Embankment	100	cubic yard	\$ 25.00	\$ 2,500.00	\$ 20.00	\$ 2,000.00	\$ 50.00	\$ 5,000.00
1702-003--01-05	Bituminous Materials Prime Coat	10464	gallon	\$ 0.01	\$ 104.64	\$ 0.01	\$ 104.64	\$ 3.60	\$ 37,670.40
1702-003--01-06	HMA Binder Course IL-90.0 N50	9187	ton	\$ 51.65	\$ 474,508.55	\$ 54.20	\$ 497,935.40	\$ 48.00	\$ 440,976.00
1702-003--01-07	Poly Leveling Binder MM N50	1809	ton	\$ 70.00	\$ 126,630.00	\$ 80.00	\$ 144,720.00	\$ 80.00	\$ 144,720.00
1702-003--01-08	HMA Surface Course D N50	9142	ton	\$ 59.00	\$ 539,378.00	\$ 59.40	\$ 543,034.80	\$ 55.00	\$ 502,810.00
1702-003--01-09	HMA Surface Removal Variable Depth	105845	square yard	\$ 1.50	\$ 158,767.50	\$ 2.00	\$ 211,690.00	\$ 3.15	\$ 333,411.75
1702-003--01-10	HMA Surface Removal Butt Joint	100	square yard	\$ 9.65	\$ 965.00	\$ 8.00	\$ 800.00	\$ 16.00	\$ 1,600.00
1702-003--01-11	Class D Patch Type I	100	square yard	\$ 35.00	\$ 3,500.00	\$ 33.00	\$ 3,300.00	\$ 45.00	\$ 4,500.00
1702-003--01-12	Class D Patch Type IV	100	square yard	\$ 22.00	\$ 2,200.00	\$ 33.00	\$ 3,300.00	\$ 25.00	\$ 2,500.00
1702-003--01-13	Manhole Adjust	133	each	\$ 620.00	\$ 82,460.00	\$ 380.00	\$ 50,540.00	\$ 620.00	\$ 82,460.00
1702-003--01-14	Manhole Reconst	1	each	\$ 1,500.00	\$ 1,500.00	\$ 1,550.00	\$ 1,550.00	\$ 1,500.00	\$ 1,500.00
1702-003--01-15	CB Adjust	1	each	\$ 280.00	\$ 280.00	\$ 400.00	\$ 400.00	\$ 280.00	\$ 280.00
1702-003--01-16	CB Adjust Reconst	1	each	\$ 900.00	\$ 900.00	\$ 1,550.00	\$ 1,550.00	\$ 900.00	\$ 900.00
1702-003--01-17	Inlet Adjust	1	each	\$ 280.00	\$ 280.00	\$ 400.00	\$ 400.00	\$ 280.00	\$ 280.00
1702-003--01-18	Inlet Reconst	1	each	\$ 900.00	\$ 900.00	\$ 1,550.00	\$ 1,550.00	\$ 900.00	\$ 900.00
1702-003--01-19	Valve Box Adj	1	each	\$ 300.00	\$ 300.00	\$ 400.00	\$ 400.00	\$ 300.00	\$ 300.00
1702-003--01-20	Curb Rem & Replacement	100	linear foot	\$ 40.00	\$ 4,000.00	\$ 48.00	\$ 4,800.00	\$ 45.00	\$ 4,500.00
1702-003--01-21	Short Term Pavement Markings	2000	linear foot	\$ 0.50	\$ 1,000.00	\$ 0.01	\$ 20.00	\$ 0.70	\$ 1,400.00
1702-003--01-22	Thermoplastic Pavement Markings - Letter and Symbols	561	square foot	\$ 4.00	\$ 2,244.00	\$ 4.11	\$ 2,305.71	\$ 3.99	\$ 2,238.39
1702-003--01-23	Thermoplastic Pavement Markings - Line 4 inch	17742	linear foot	\$ 0.55	\$ 9,758.10	\$ 0.57	\$ 10,112.94	\$ 0.55	\$ 9,758.10
1702-003--01-24	Thermoplastic Pavement Markings - Line 6 inch	2998	linear foot	\$ 0.75	\$ 2,248.50	\$ 0.77	\$ 2,308.46	\$ 0.75	\$ 2,248.50
1702-003--01-25	Thermoplastic Pavement Markings - Line 12 inch	1381	linear foot	\$ 1.50	\$ 2,071.50	\$ 1.55	\$ 2,140.55	\$ 1.50	\$ 2,071.50
1702-003--01-26	Thermoplastic Pavement Markings - Line 24 inch	542	linear foot	\$ 4.00	\$ 2,168.00	\$ 4.12	\$ 2,233.04	\$ 4.00	\$ 2,168.00
1702-003--01-27	Traffic Control and Protection	1	lump sum	\$ 31,500.00	\$ 31,500.00	\$ 20,500.00	\$ 20,500.00	\$ 22,000.00	\$ 22,000.00
As-Read Bid				\$ 1,476,277.79		\$ 1,524,477.54		\$ 1,609,836.74	
Calculated Bid Total				\$ 1,476,277.79		\$ 1,524,477.54		\$ 1,609,836.74	



2017 Street Resurfacing Program
Bid Tabulation
Bid Number 1702-003

Bid Opening: February 22, 2017
11:00 AM

Item #	Item	Qty	Unit	Curran Contracting		Arrow Road Construction	
				Price	Total	Price	Total
1702-003--01-01	Preparation of Base	63910	square yard	\$ 1.25	\$ 79,887.50	\$ 0.25	\$ 15,977.50
1702-003--01-02	Aggregate Base Repair	500	square yard	\$ 5.00	\$ 2,500.00	\$ 5.00	\$ 2,500.00
1702-003--01-03	Removal and Disposal Unsuitable Materials	100	cubic yard	\$ 42.00	\$ 4,200.00	\$ 14.00	\$ 1,400.00
1702-003--01-04	Porous Granular Embankment	100	cubic yard	\$ 42.00	\$ 4,200.00	\$ 30.00	\$ 3,000.00
1702-003--01-05	Bituminous Materials Prime Coat	10464	gallon	\$ 3.00	\$ 31,392.00	\$ 0.01	\$ 104.64
1702-003--01-06	HMA Binder Course IL-90.0 N50	9187	ton	\$ 55.00	\$ 505,285.00	\$ 68.55	\$ 629,768.85
1702-003--01-07	Poly Leveling Binder MM N50	1809	ton	\$ 72.00	\$ 130,248.00	\$ 88.60	\$ 160,277.40
1702-003--01-08	HMA Surface Course D N50	9142	ton	\$ 60.00	\$ 548,520.00	\$ 74.40	\$ 680,164.80
1702-003--01-09	HMA Surface Removal Variable Depth	105845	square yard	\$ 2.40	\$ 254,028.00	\$ 1.00	\$ 105,845.00
1702-003--01-10	HMA Surface Removal Butt Joint	100	square yard	\$ 5.00	\$ 500.00	\$ 8.25	\$ 825.00
1702-003--01-11	Class D Patch Type I	100	square yard	\$ 50.00	\$ 5,000.00	\$ 34.50	\$ 3,450.00
1702-003--01-12	Class D Patch Type IV	100	square yard	\$ 50.00	\$ 5,000.00	\$ 34.50	\$ 3,450.00
1702-003--01-13	Manhole Adjust	133	each	\$ 525.00	\$ 69,825.00	\$ 550.00	\$ 73,150.00
1702-003--01-14	Manhole Reconst	1	each	\$ 1,500.00	\$ 1,500.00	\$ 1,500.00	\$ 1,500.00
1702-003--01-15	CB Adjust	1	each	\$ 380.00	\$ 380.00	\$ 380.00	\$ 380.00
1702-003--01-16	CB Adjust Reconst	1	each	\$ 1,500.00	\$ 1,500.00	\$ 1,500.00	\$ 1,500.00
1702-003--01-17	Inlet Adjust	1	each	\$ 380.00	\$ 380.00	\$ 380.00	\$ 380.00
1702-003--01-18	Inlet Reconst	1	each	\$ 1,500.00	\$ 1,500.00	\$ 1,500.00	\$ 1,500.00
1702-003--01-19	Valve Box Adj	1	each	\$ 380.00	\$ 380.00	\$ 380.00	\$ 380.00
1702-003--01-20	Curb Rem & Replacement	100	linear foot	\$ 46.00	\$ 4,600.00	\$ 46.00	\$ 4,600.00
1702-003--01-21	Short Term Pavement Markings	2000	linear foot	\$ 0.25	\$ 500.00	\$ 0.85	\$ 1,700.00
1702-003--01-22	Thermoplastic Pavement Markings - Letter and Symbols	561	square foot	\$ 3.99	\$ 2,238.39	\$ 4.00	\$ 2,244.00
1702-003--01-23	Thermoplastic Pavement Markings - Line 4 inch	17742	linear foot	\$ 0.55	\$ 9,758.10	\$ 0.55	\$ 9,758.10
1702-003--01-24	Thermoplastic Pavement Markings - Line 6 inch	2998	linear foot	\$ 0.75	\$ 2,248.50	\$ 0.75	\$ 2,248.50
1702-003--01-25	Thermoplastic Pavement Markings - Line 12 inch	1381	linear foot	\$ 1.50	\$ 2,071.50	\$ 1.50	\$ 2,071.50
1702-003--01-26	Thermoplastic Pavement Markings - Line 24 inch	542	linear foot	\$ 4.00	\$ 2,168.00	\$ 4.00	\$ 2,168.00
1702-003--01-27	Traffic Control and Protection	1	lump sum	\$ 30,000.00	\$ 30,000.00	\$ 32,245.00	\$ 32,245.00
				As-Read Bid			
				\$ 1,699,809.99		\$ 1,742,588.29	
Calculated Bid Total				\$ 1,699,809.99		\$ 1,742,588.29	